

**FEMA Public Assistance Project 4223**

Eligibility Approved 7-28-2015

Final Approval 11-4-2015

117 Small Projects, 21 Large Projects - 138 Total

310 roads (46.55%) in the county affected

Last project completed July 2022

**Initial FEMA Approved Amounts**

FEMA Authorized	\$	17,303,138.12
Federal 75%	\$	12,977,353.80
County 25%	\$	4,325,784.32

**Actual Spent**

Gravel	\$	6,974,747.08
Force Labor	\$	2,749,337.34
Force Equipment	\$	6,236,712.00
Contracted	\$	1,678,966.63
Administration	\$	12,987.28
Total	\$	17,652,750.34

<b><u>Net Overage</u></b>	\$	349,612.22
---------------------------	----	------------

<b><u>Reimbursements</u></b>	\$	12,880,177.76
------------------------------	----	---------------

**By Category**

Small Projects	\$	10,003,874.80
Large Projects	\$	7,648,875.54
Total	\$	17,652,750.34

**Overage subject to reimbursement at 75%**

Precinct 1	\$	353,131.56 *
Precinct 3	\$	46,648.61 *
Total	\$	399,780.17 *

\* Overage in large projects is subject to possible reimbursement.