

FEMA Project Statistics

Overall Project Totals

\$ 13,149,323.22	Total Amount
\$ 8,088,314.73	61.51% Amount Completed
\$ 4,010,205.03	30.50% Partially Completed
\$ 1,050,803.46	7.99% Not Started
138	Total Projects
119	86.23% Number of Projects and % Completed
14	10.14% Number of Projects and % Started
5	3.62% Number of Projects and % Not Started
\$ 8,490,020.15	118 Small Projects
\$ 4,659,303.08	20 Large Projects
\$ 13,149,323.23	138 Total Projects

Precinct 1

\$ 5,189,789.46	Total
\$ 2,085,112.86	40.18% Completed
\$ 3,104,676.60	59.82% Started, work not completed
\$ -	0.00% Not Started
	39.47% Precinct 1 percentage of projects.
\$ 2,112,496.51	34 Small Projects
\$ 3,077,292.95	11 Large Projects
\$ 999,089.96	Expenditures-to-Date on Large Projects
	99 Roads Damaged
	139 Roads in Precinct
	194.065 Miles of Road in Precinct

Precinct 2

\$ 2,384,515.46	Total
\$ 2,384,515.46	100.00% Completed
\$ -	0.00% All Projects Complete

18.13% Precinct 2 percentage of projects

FEMA Project Statistics

\$ 2,266,620.04	32 Small Projects
\$ 117,895.42	1 Large Projects
\$ 2,384,515.46	79 Roads Damaged
	217 Roads in Precinct
	218.135 Miles of Road in Precinct

Precinct 3

\$ 3,819,214.82	Total
\$ 1,862,882.93	48.78% Completed
\$ 1,956,331.89	51.22% Not completed
\$ 905,528.43	23.71% Started, work not completed
\$ 1,050,803.46	27.51% Not started

29.04% Precinct 3 percentage of projects

\$ 2,355,100.11	24 Small Projects
\$ 1,464,114.71	8 Large Projects
\$ 615,601.30	Expenditures-to-Date on Large Projects
	83 Roads Damaged
	160 Roads In Precinct
	189.89 Miles of Road in Precinct

Precinct 4

\$ 1,755,803.49	Total
\$ 1,755,803.49	Completed
\$ -	All projects complete

13.35% Precinct 4 percentage of projects

\$ 1,755,803.49	28 Small Projects
\$ -	0 Large Projects
	49 Roads Damaged
	150 Roads in Precinct
	191.2 Miles of Road in Precinct

Montague County Project Listing

Updated: 9/28/2020

Montague County Project Reference	Pct #	Size	75% of PW Amount	FEMA Project #	Percentage Complete	Expenditure To Date
MON029C	1	Small	\$ 27,383.66	1401	58%	\$ 15,948.83
MON006C	1	Large	\$ 206,501.81	946	45%	\$ 93,695.51
MON005C	1	Large	\$ 133,875.63	584	21%	\$ 27,943.22
MON007C	1	Large	\$ 122,888.99	947	5%	\$ 6,527.35
MON014C	1	Large	\$ 173,893.94	1511	20%	\$ 34,112.18
MON015C	1	Large	\$ 125,692.79	633	35%	\$ 44,597.73
MON019C	1	Large	\$ 117,365.72	492	4%	\$ 4,417.44
MON030C	1	Large	\$ 452,871.45	1436	51%	\$ 229,573.62
MON040C	1	Large	\$ 552,080.78	1405	31%	\$ 170,635.46
MON056C	1	Large	\$ 597,875.73	1779	25%	\$ 147,231.30
MON059C	1	Large	\$ 161,055.87	1484	15%	\$ 23,858.96
MON064C	1	Large	\$ 433,190.27	1526	50%	\$ 216,497.19

Montague County Project Listing

Montague County Project Reference	Pct #	Size	75% of PW Amount	FEMA Project #	Percentage Complete	Expenditure To Date
MON027C	3	Large	\$ 295,626.24	1280	14%	\$ 41,912.67
MON067C	3	Large	\$ 564,255.09	1501	0%	\$ -
MON037C	3	Large	\$ 123,948.39	1403	0%	\$ -
MON069C	3	Large	\$ 609,902.19	1441	94%	\$ 573,688.63
MON044C	3	Large	\$ 188,537.19	1406	0%	\$ -
MON024C	3	Large	\$ 174,062.79	1399	0%	\$ -